

**SCHEME NAME: Development of Second Container Terminal at Chennai Port on BOT basis.**

1) Estimated Cost (Rs. Crore) : } **Rs.495 Crs (Revised to Rs.492 Crs)**  
 Ministry accorded in- principle approval vide letter  
 No.PD/ 25021/2/2005 dt.31.03.05 for the above  
 project. (Formal approval awaited.)

2) (Sanctioned cost)

3) 10th Plan Outlay (Rs. crore) :

b) 11th Plan Outlay (Rs. crs) **Included in XI plan under National Maritime development project.**

4) Annual Plan Outlay 2008 - 09 : **Rs.1.00**  
 (Rs.in Crores)

Revised Annual Plan Outlay  
 2008 - 09.(Rs.in Crores)

6) Milestones :

Milestones (activities)	Target Date Month/Date	Achieved (Yes/No)	Reasons for slippage if any	Remarks
-------------------------	------------------------	-------------------	-----------------------------	---------

- 1) Estimate Sanction **\*\***
- 2) Actual date of completion **\*\***
- 3) Scheduled date of completion **\*\***

#### **4) Progress of work**

**(i)The Price Proposal of the sole qualified bidder PSA - SICAL opened on 04.09.06 was found acceptable and forwarded to the Ministry on 11.09.06 . Final approval for award received from MOS on 31.10.06. The Letter of Intent (LOI ) was issued to PSA - SICAL on 05.11.06. The Licence Agreement wa signed on 7.03.07. Area handed over to CITPL on 01.04.07. Subsequently the date of award of the license for the work has been changed from 1.04.07 to 1.05.07.**

##### **CITPL WORKS:**

**Licensee has started construction of berth and the following work is under progress.**

**Boring & concreting of piles - 174 Nos.**

**Trenching work 750 mts completed further work is in progress.**

##### **PORT DEVELOPMENT WORKS:**

**(ii)providing Water bound Macadam (WBM) road from EQ southern side tower upto Watch tower building near Hazardous cargo shed .**

**physical progress : 25 % .**

**The contract was foreclosed on 03.12.05 for operational reasons.**

**(iii)Providing Water Bound Macadam road from South tower of old entrance to Hazardous cargo shed.physical progress :77%**